

Project Update Grande Prairie Regional Hospital



Overview

- Construction on the new Grande Prairie Regional Hospital is continuing.
- When completed, the new hospital will be able to accommodate acute care services, operating rooms, intensive care units, out patient services, regional cancer services and a health training facility in conjunction with the Grande Prairie Regional College.
- When completed the new hospital is expected to meet the needs of Grande Prairie and area citizens now and well in to the future.
- All major sub-trades are engaged on site.
- The change in construction manager will not impact the design, features of the hospital, or the programs and services that Alberta Health Services will deliver
- The existing Queen Elizabeth II Hospital will continue as a health care facility providing ambulatory primary care and community health services.

Hospital services include:

- Emergency department
- Ambulatory care department
- Cardiac/respiratory department
- Rehabilitation & spiritual care
- Cancer Centre including day treatment and radiation therapy
- Neonatal intensive care unit
- Pharmacy services
- Health care training areas
- Operating rooms (ability to expand)
- Laboratory services
- Intensive/cardiac care inpatient unit
- Medical/surgical inpatient units (ability to expand)
- Obstetrics inpatient unit
- Pediatric inpatient/outpatient unit
- Diagnostic imaging including MRI and future expansion capability

Status Updates

- Construction activity is continuing.
- Construction (substantial completion) is expected to be completed in summer 2020. Construction is well underway and the focus is on completion of interior fit out such as mechanical, electrical, paint and finishes.
- Currently the project is about 85 per cent complete.
- Level 0, construction activity is continuing with medical gas piping, ceiling installation.
- Level 1, boarding of walls and sanding is complete.
- Level 2, taping and sanding of the walls are complete and painting is underway.
- Level 3, ongoing quality control by sheet metal installer is marking completion of work.

Next Steps and Upcoming Activities

- Construction activity is continuing.

Key Milestones:

- Construction activity will continue.
- Anticipated opening will be determined by Alberta Health Services

December 2019-Januar 20190

