


# Springbank Off-stream Reservoir Project



## Project Schedule

December 2021

**IAAC condition 12.2:** *The Proponent shall submit to the Agency a schedule outlining all activities required to carry out all phases of the Designated Project no later than 60 days prior to the start of construction. The schedule shall indicate the commencement and estimated completion month(s) and year(s) and duration of each of these activities*

**IAAC condition 12.4:** *The Proponent shall provide Indigenous groups with the schedules referred to in conditions 12.1 and 12.2, and any update to the initial schedule made pursuant to condition 12.3 at the same time the Proponent provides these documents to the Agency.*

| <b>Construction Schedule</b>      | <b>Start Date</b> | <b>End Date</b> |
|-----------------------------------|-------------------|-----------------|
| Pre-construction Submittals       | Jan-2022          | Apr-2022        |
| Clearing and Grubbing             | Feb-2022          | Mar-2022        |
| <u>Diversion Structure</u>        |                   |                 |
| River Diversion                   | Jul-2022          | Sep-2023        |
| Service Spillway                  | Sep-2022          | Jul-2023        |
| Diversion Inlet                   | Sep-2022          | Mar-2024        |
| Floodplain and Auxiliary Spillway | Sep-2023          | Mar-2024        |
| <u>Diversion Channel</u>          |                   |                 |
| Stage 1 Excavation                | May-2022          | Oct-2023        |
| Stage 2 Excavation                | May-2024          | Oct-2024        |
| <u>Off-stream Storage Dam</u>     |                   |                 |
| Low Level Outlet Works            | Mar-2022          | Sep-2022        |
| Stage 1 Embankment                | May-2022          | Oct-2023        |
| Stage 2 Embankment                | May-2024          | Oct-2024        |
|                                   |                   |                 |
| <b>Operation Schedule</b>         | <b>Start Date</b> | <b>End Date</b> |
| Operational for Design Flood      | Mar-2025          | NA              |