

**Springbank  
Off-stream Reservoir  
Project**

Project Schedule

December 2021

**IAAC condition 12.2:** *The Proponent shall submit to the Agency a schedule outlining all activities required to carry out all phases of the Designated Project no later than 60 days prior to the start of construction. The schedule shall indicate the commencement and estimated completion month(s) and year(s) and duration of each of these activities*

**IAAC condition 12.4:** *The Proponent shall provide Indigenous groups with the schedules referred to in conditions 12.1 and 12.2, and any update to the initial schedule made pursuant to condition 12.3 at the same time the Proponent provides these documents to the Agency.*

<b>Construction Schedule</b>	<b>Start Date</b>	<b>End Date</b>
Pre-construction Submittals	Jan-2022	Apr-2022
Clearing and Grubbing	Feb-2022	Mar-2022
<u>Diversion Structure</u>		
River Diversion	Jul-2022	Sep-2023
Service Spillway	Sep-2022	Jul-2023
Diversion Inlet	Sep-2022	Mar-2024
Floodplain and Auxiliary Spillway	Sep-2023	Mar-2024
<u>Diversion Channel</u>		
Stage 1 Excavation	May-2022	Oct-2023
Stage 2 Excavation	May-2024	Oct-2024
<u>Off-stream Storage Dam</u>		
Low Level Outlet Works	Mar-2022	Sep-2022
Stage 1 Embankment	May-2022	Oct-2023
Stage 2 Embankment	May-2024	Oct-2024
<b>Operation Schedule</b>	<b>Start Date</b>	<b>End Date</b>
Operational for Design Flood	Mar-2025	NA