

## Project Update Calgary Cancer Centre (CCC)



*West view of the construction site, Nov 6, 2019*

### Overview

- The \$1.4 billion Calgary Cancer Centre (CCC) is an Alberta government priority project.
- When completed, the CCC will provide patients with access to comprehensive cancer care services.
- The CCC is being built at the Foothills Medical Centre to allow cancer care to be integrated with current key programs and services.
- Construction started in October 2017 and is scheduled to be completed in late 2022, with an expected opening in 2023.
- The CCC is part of a comprehensive infrastructure strategy for cancer treatment in Calgary that includes both inpatient and outpatient services which include:
  - Outpatient cancer clinics;
  - Inpatient unit beds;
  - Operational and clinical support services;
  - Clinical trials unit and research laboratories;
  - Systemic and radiation treatment services; and
  - On-site parking.
- The CCC will achieve no less than LEED Silver Certification and exceed National Energy Code for Canada for Buildings requirements.

## Status Updates

- The CCC project continues to be on budget and on schedule.
- The concrete structure for the five-level, 1,650 stall underground parkade was completed in June 2019. Interior fit-out of the parking is currently 43 per cent complete.
- The piling, shoring, and excavation work is completed.
- The above grade concrete structure is up to level eight and will be 13 floors high when completed.
- 71 per cent of the concrete structure has been poured to date (over 2 million square feet).

## Next Steps and Upcoming Activities

- All four cranes are on site and are operational.
- The project averages 793 workers on site per day with a cumulative number of hours worked on site of 1,514,017.
- Installation of the building envelope started in the summer of 2019.
- Curtain wall framing has started with the first of the colored frame panels being installed in the courtyard.
- Once the entire 8<sup>th</sup> level has been poured, this will represent 85 per cent of the concrete poured for the entire building. (anticipated early 2020).
- Construction activity is expected to continue until late 2022.

## Key Milestones

- |                            |               |
|----------------------------|---------------|
| • Construction start:      | October 2017  |
| • Construction completion: | November 2022 |
| • Anticipated opening:     | 2023          |

December 2019/January 2020

