

## **Project Update**

### **Fort McMurray Continuing Care Centre (Willow Square)**



### **Overview**

- Construction on the 144 beds (36 are shelled spaces for future expansion) Willow Square Continuing Care Centre is well under way and construction is anticipated to be completed in Spring 2020.
- When the project is completed, Fort McMurray will have a modern continuing care centre that will meet the community's needs now and well into the future.
- Anticipated opening is in the summer/Fall of 2020 (final opening date is determined by Alberta Health Services).
- Seventy percent of the Willow Square site will house the continuing care project and the remaining 30 per cent of the land has been set aside for the future development of a community driven "aging-in-place" project.

## Status Updates

- Construction of the Willow Square Continuing Care Centre is well underway.
- Design is completed.
- Steel frame structure is completed.
- Building is closed in, roof is completed.
- Drywall 95 per cent is completed.
- Underground parkade is paved.
- Interior finishing and exterior cladding is well underway.
- Overall project construction is approximately 80 per cent complete.
- Water connections are completed.
- Commissioning phase ongoing.

## Next Steps and Upcoming Activities

- Construction activity is ongoing.
- Interior finishing is well underway.
- Storm water lines upgrade is ongoing and expected to be completed in the spring.
- Commissioning, final clean up, fixture, furniture and equipment installation – is expected to get underway in the spring of 2020.
- Official opening is expected in the summer/Fall 2020 (Final date to be determined by Alberta Health Services).

## Key Milestones

- |                                 |                  |
|---------------------------------|------------------|
| • Construction Start Date:      | April 2018       |
| • Construction Completion Date: | Spring 2020      |
| • Anticipated Open Date:        | Summer/Fall 2020 |

December 2019-January 2020

